

CONSOLIDATED LC PROPOSAL FOR THE MONTH OF MARCH 2017 (OCC Approved List)

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
1	Alamathy 400 KV	400 KV Thiruvalem-II feeder and its equipments	Friday, March 03, 2017	10:00	Friday, March 03, 2017	17:00	For maintenance and isolator alignment work.	1. 400 KV Thiruvalem -II feeder will not be in service.2. 400 KV Thiruvalem -I feeder will be in service.3. Approved by the OCC meeting.128th/109	OCC Approval 128th/109		Approved
2	KARUVALAR 230 KV	230KV KARUVALUR-PGCIL FEEDER BREAKER ,CT WITH LINE SWITCH	Friday, March 03, 2017	13:00	Friday, March 03, 2017	18:00	FOR CARRYOUT MONTHLY MAINTENANCE WORKS	OCC APPROVED 128th/108 , 230KV KARUVALUR -KARAMADAI FEEDER AND AUTO I & II IN SERVICE	possible	occ approved but being an exam date subject to the concurrence being given in the lccc meeting	Approved
3	Kayathar 400 KV	400KV Karaikudi-1 feeder Main breaker (407-52), Reactor Breaker (407-52R), Reactor & CT only	Friday, March 03, 2017	13:00	Friday, March 03, 2017	18:00	Monthly Maintenance work	During the LC period there will be no supply in 400KV Karaikudi-1 feeder Main breaker (407-52), Reactor Breaker (407-52R), Reactor & CT only. hence no substation affected.	NOT POSSIBLE	DUE TO SSLC AND HS EXAM(OCC approval 128th/101)	Approved
4	Sunguvarc hatram 400 KV	315MVA,400/230KV Auto Transformer-1 entire	Wednesday, March 08, 2017	09:00	Wednesday, March 08, 2017	17:00	monthly maintenance work	During the above shutdown period the 400/230KV Auro Trfr-2 will be in service and cater the loads without interruptionOCC Approved No:112	OCC Approval No:128th/112	Due to HSC and SSLC exams	Approved
5	Sriperumbudur 400 KV	400 KV HV-III breaker	Wednesday, March 08, 2017	09:00	Wednesday, March 08, 2017	17:00	Quarterly maintenance work	During the period of shutdown Auto-III will be in service through 400 KV tie breaker-II.	OCC Approval No.128th/ 111	Due to HSC and SSLC exams	Approved
6	KARIAM ANGALAM 230 KV	400 KV METTUR to THIRUVALAM FEEDER Circuit I & II	Wednesday, March 08, 2017	09:00	Thursday, March 09, 2017	17:00	1.Commissioning of New Paalavadi 400/230-110KV Substation.2.The stringing of conductor from both 400 KV terminal towers to gantry structure during 08-03-2017 and 09-03-2017by TLC/Salem wing.	400 KV Thiruvalem to Mettur I & II feeders breakers shall be tripped and Isolators shall be opened at 400 KV Thiruvalem end and 400 KV MTPS stage III end. The Earth switches at both the ends shall be in closed condition.	postponed	palavadi ss commissioning scheduled on 11 and 12.03.2017 OCC Approval 128th /134/215 for feeder 400 kV TVLM-MTR#1 on item 09.03.2017	Program on 11th to 12th March 2017 Approved
7	UDUMALPET 230 KV	230 KV IDUKKI FEEDER BREAKER & LINE ENTIRE	Wednesday, March 08, 2017	09:00	Wednesday, March 08, 2017	17:00	FOR MONTHLY MAINTENANCE WORKS	DURING LC PERIOD THE ABOVE FEEDER LOADS WILL BE CATER IN 230KV Myvadi I&II FEEDERS	possible	occ approved and srldc to be addressed	Approved
8	MTPSII	400KV THIRUVALAM-I FEEDER	Thursday, March 09, 2017	09:00	Thursday, March 09, 2017	17:00	MONTHLY MAINTENANCE WORKS AS APPROVED BY OCC	UNIT IN SERVICE .ALL 400KV THIRUVALAM-II ,KARAMADAI-I&II,ICT-I&II ARE IN SERVICE .ALL 230KV GOPI,METTUR,MTPS AND STAND BY TRANSFORMER EXCEPT THINGALUR FEEDER ARE IN SERVICE .	postponed	due to hsc and sslc exams OCC Approval 128th/134/215	Program on 11th to 12th March 2017 Approved
9	Kayathar 400 kV	400KV Main breaker for ICT-1 (406-52), Tie breaker (405-52) & 110KV LV breaker (101-52), 110KV Ayyanaruthu Line 1,Line 2 and Keelaveeranam feeder breaker, 400/110KV ICT-1 & 110KV Bus-1&2 PT	Thursday, March 09, 2017	13:00	Thursday, March 09, 2017	18:00	Monthly Maintenance work	During the LC period there will be no supply in 400KV Main breaker for ICT-1 (406-52), Tie breaker (405-52) & 110KV LV breaker (101-52), 110KV Ayyanaruthu Line 1,Line 2 and Keelaveeranam feeder breaker, 400/110KV ICT-1 & 110KV Bus-1&2 PT. Back feeding supply arranged to 110KV Ayyanaruthu SS and 110KV sundankurchi SS from 110KV Uthumalai SS. Hence no substation affected.	NOT POSSIBLE	DUE TO SSLC AND HS EXAM OCC Approval 128/119	Approved

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
10	Alamathy 400 KV	400 KV Vallur - I & II feeders and its equipments	Friday, March 10, 2017	10:00	Friday, March 10, 2017	17:00	For Tan delta testing of CVT and isolator alignment work.	1. 400 KV Vallur-I&II feeders will not be in service.2. Approved in the 127 th OCC Meeting.	OCC Approval 128th/ 138		Approved
11	SANKANERI 230 KV	230KV SANKANERI-ABISEKAPATTI FEEDER BREAKER CTs AND LINE SWITCHES.	Friday, March 10, 2017	13:00	Friday, March 10, 2017	18:00	FOR MONTHLY MAINTENANCE WORK.	DURING THE LC PERIOD THERE WILL BE NO SUPPLY IN THE ENTIRE FEEDER.	NOT POSSIBLE	DUE TO SSLC AND HS EXAM OCC Approval 128th /142	Subject of wind Gen. Approved
12	Thiruvalam 400 KV	ICT-I	Friday, March 10, 2017	09:00	Friday, March 10, 2017	16:00	For Maintenance works	1)ICT-II in service for 230 KV feeder loads.2)230KV Thiruvalam - Singarapet feeder may be kept hand tripped if load on ICT -II reached above 290MW3)400KV Thiruvalam - Alamathy -I feeder in service from its main breaker through 400KV Bus-I	OCC Approval 128th/ 128	Due to HSC and SSLC exams	Cancelled
13	KARAM ADAI 230 KV	400/230KV ICT 3 HV/LV breaker and Cts	Sunday, March 12, 2017	10:00	Sunday, March 12, 2017	17:00	For monthly maintenance works	During Lc period ICT 1 and 2 will be in service	postponed OCC approval 128/130	due to hsc and sslc exams	Approved
14	Sriperumbudur 400 KV	Auto-Transformer-V, 400/ 110 KV, 200 MVA	Sunday, March 12, 2017	09:00	Sunday, March 12, 2017	17:00	Monthly maintenance work	During the period of shutdown Auto-IV will be in service.	OCC Approval 128th/129	Due to HSC and SSLC exams	Approved
15	MTPSII	230/400KV ICT-I	Monday, March 13, 2017	09:00	Monday, March 13, 2017	17:00	MONTHLY MAINTENANCE WORKS AS APPROVED BY OCC	UNIT IN SERVICE.ALL 400KV FEEDERS ARE IN SERVICE .ALL 230KV FEEDERS AND STAND BY TRANSFORMER EXCEPT THINGALUR FEEDER ARE IN SERVICE .	postponed OCC approval 128/133	due to hsc and sslc exams	Cancelled
16	KARAM ADAI 230 KV	400KV PGCIL # 1 main breaker ,Tie breaker with its CTs	Tuesday, March 14, 2017	10:00	Tuesday, March 14, 2017	17:00	For monthly maintenance works	LC programmed at other end also	postponed	due to hsc and sslc exams OCC approval 128th /148	Cancelled
17	Sunguvarc hatram 400 KV	315MVA,400/230KV Auto Transformer-2 entire	Wednesday, March 15, 2017	09:00	Wednesday, March 15, 2017	17:00	monthly maintenance work	During the above shutdown period the 400/230KV Auro Trfr-1 will be in service and cater the loads without interruptionOCC Approved No:138	OCC Approval 128/138		Approved
18	Sriperumbudur 400 KV	400 KV Tie-II breaker.	Wednesday, March 15, 2017	09:00	Wednesday, March 15, 2017	17:00	Quarterly maintenance work	During the period of shutdown Auto-I & II will be in service.	OCC Approval 128/137		Approved
19	Salem 400 KV	400 / 110 KV AUTO TRANSFORMER III HV & LV SIDE - ITS ENTIRE TRANSFORMERS, LAS, CTs, BREAKERS, JUMPERS & SWITCHES	Wednesday, March 15, 2017	08:00	Wednesday, March 15, 2017	17:00	Monthly Maintenance Work	During 400/110 KV Auto Transformer III LC Period, 110 KV Salem I and II feeder will be fed from 230 KV SS salem .110 KV Vembadithalam SS # fed from sangakiri Grid SS ,110 KV Barrage II # will back charged condition from Barrage - II ,110 KV Thumbipady and Nangavalli # will be fed from mettur 230 KV SS.	postponed	due to hsc and sslc exams OCC 128th/139	Cancelled

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recomendation	Remarks	SE Approval
20	Kayathar 400 KV	400KV Main breaker for ICT-2 (410-52) 400KV Tie Breaker for ICT-2&ICT-3 (411-52) & 230KV LV Breaker for ICT-2 (206-52), 400/230KV ICT-2	Wednesday, March 15, 2017	13:00	Wednesday, March 15, 2017	18:00	Monthly Maintenance work	During the LC period there will be no supply in 400KV Main breaker for ICT-2 (410-52) 400KV Tie Breaker for ICT-2 & ICT-3 (411-52) & 230KV LV Breaker for ICT-2 (206-52), 400/230KV ICT-2. Hence no substation affected.	NOT POSSIBLE	DUE TO SSLC AND HS EXAM(OCC approval 128th/136)	Approved
21	Thiruvalam 400 KV	ICT-II	Wednesday, March 15, 2017	09:00	Wednesday, March 15, 2017	16:00	For Maintenance works	1)ICT-I in service for 230kv feeder loads.2)230KV Thiruvalam - Singarapet feeder may be hand tripped if load on ICT-I reached above 290MW3)400KV Thiruvalam -Alamathy - II feeder in service from its main breaker through 400KV Bus -I	OCC Approval 128th/142		Approved
22	KARAM ADAI 230 KV	400KV MTPS # 2 Main breaker and tie breaker with its CTs	Thursday, March 16, 2017	10:00	Thursday, March 16, 2017	17:00	For monthly maintenance works	LC programmed at other end also	postponed	due to hsc and sslc exams OCC Approval 128th/ 167	Cancelled
23	KARAM ADAI 230 KV	400KV Main Bus II	Thursday, March 16, 2017	10:00	Thursday, March 16, 2017	17:00	For monthly maintenance work	LC programmed at other end also	postponed	due to hsc and sslc exams OCC Approval 128th/ 144	Approved
24	MTPSII	400KV KARAMADAI-II FEEDER	Thursday, March 16, 2017	09:00	Thursday, March 16, 2017	17:00	MONTHLY MAINTENANCE WORKS AS APPROVED BY OCC	UNIT IN SERVICE.ALL 400KV THIRUVALAM-I&II,KARAMADAI-I,ICT-I&II ARE IN SERVICE. ALL 230KV FEEDER AND STAND BY TRANSFORMER EXCEPT THINGALUR FEEDER ARE IN SERVICE.	postponed	due to hsc and sslc exams OCC Approval 128th/167	Cancelled
25	KARAM ADAI 230 KV	400/230KV ICT 2 HV /LV breaker and CTs	Friday, March 17, 2017	10:00	Friday, March 17, 2017	17:00	for monthly maintenance works	During LC period ICT 1 and 3will be inservice	postponed	due to hsc and sslc exams OCC Approval 128th/147	Approved
26	Salem 400 KV	400 / 230 KV AUTO TRANSFORMER II HV & LV SIDE - ITS ENTIRE TRANSFORMERS, LAS, CT&TMS, BREAKERS, JUMPERS & SWITCHES	Saturday, March 18, 2017	08:00	Saturday, March 18, 2017	17:00	Monthly Maintenance Work	During 400/230 KV Auto Transformer II LC Period, 400/230 KV Auto Transformer I will be in Service Condition. Hence there will be no interruption of supply.	postponed	due to hsc and sslc exams OCC Approval 128th/148	Approved
27	PALLADAM 230 KV	230 KV Palladam - PGCIL feeder breaker,CT's and Line side isolator with Line entire	Saturday, March 18, 2017	09:00	Saturday, March 18, 2017	17:00	1).To carryout Monthly Maintenance by AEE/Maintenance/Palladam2) . To carryout PreMonsoon Inspection by AEE/Lines/Palladam	During LC period 1). Other 2 Nos 230 KV feeders will be in service2). OCC approval accorded3). 110 KV Mudalipalayam SS will be fed from 230 KV Ingur SS4). 110 Palladam SS will be fed from 230 KV Arasur SS	postponed	due to hsc and sslc exams OCC Approval 128th/177	Approved
28	Sriperumbudur 400 KV	Auto transformer-2, 400/230kv, 315MVA	Sunday, March 19, 2017	09:00	Sunday, March 19, 2017	17:00	Monthly maintenance work	During the period of shout down other auto's will be in service	OCC Approval 128th/149	Due to HSC and SSLC exams	Approved
29	Salem 400 KV	400 KV BUS I Its PTs, CTs, BREAKER, SWITCHES & JUMPERS	Monday, March 20, 2017	08:00	Monday, March 20, 2017	17:00	Monthly Maintenance Work	400 KV Bus Section No : II will be in service. Hence there will be no interruption of supply to Auto transformers I, II and III .	postponed	due to hsc and sslc exams OCC Approval 128th/ 150	Cancelled

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
30	Sunguvarc hatram 400 KV	200MVA,400/110KV Auto Transformer-3 entire	Wednesday, March 22, 2017	09:00	Wednesday, March 22, 2017	17:00	monthly maintenance work	During the above shutdown period the 400/110KV Auro Trfr-4 will be in service and cater the loads without interruptionOCC Approved No:156	OCC Approval 128th/156	Due to HSC and SSLC exams	Approved
31	Alamathy 400 KV	400 KV SVC -I feeder and its equipments	Friday, March 24, 2017	10:00	Friday, March 24, 2017	17:00	For maintenance work and CT Tan delta testing.	1. 400 KV SVC-I feeder will not be in service.2. 400 KV SVC-II feeder will be in service.3. Approved by 127 th OCC meeting.	OCC Approval 128th/196	Due to HSC and SSLC exams	Approved
32	ARASUR 230 KV	230 KV Arasur-PGCIL Link-I Feeder Breaker and its CTs only.	Friday, March 24, 2017	09:00	Friday, March 24, 2017	16:00	For Monthly Maintenance works.	During the line clear period, 1)Remaining 5 Nos. 230 KV Feeders will be in service. 2) OCC Approval already accorded.	postponed	due to hsc and sslc exams OCC Approval 128th/195	Prog on 11th
33	Thiruvalem 400 KV	400KV Bus-II	Friday, March 24, 2017	09:00	Friday, March 24, 2017	16:00	For Maintenance Works	1)All 400KV feeders in service from 400KV Bus-I through its main breaker.2)ICT-I & II in service from 400KV Bus-I through its tie breaker.	OCC Approval 128th/166	Due to HSC and SSLC exams	Cancelled
34	Udumalpet 400 KV	230 KV MYVADI - PUGALUR FEEDER BREAKER, CT AND LINE ENTIRE	Saturday, March 25, 2017	09:00	Saturday, March 25, 2017	17:00	MONTHLY MAINTENANCE WORK	BOTH END AVAIL LC	postponed	due to hsc and sslc exams OCC Approval 128th/201	Prog on 18th & 19th
35	Salem 400 KV	400 KV BUS II â€œ Its PTs, CTs, BREAKER, SWITCHES & JUMPERS	Saturday, March 25, 2017	08:00	Saturday, March 25, 2017	17:00	Monthly Maintenance Work	400 KV Bus Section No : I will be in service. Hence there will be no interruption of supply to Auto transformers I,II&III .	postponed	due to hsc and sslc exams OCC Approval 128th/167	Approved
36	MTPSII	230KV/400KV ICT-II	Monday, March 27, 2017	09:00	Monday, March 27, 2017	17:00	MONTHLY MAINTENANCE WORKS AS APPROVED BY OCC	UNIT IN SERVICE.ALL 400KV FEEDERS ARE IN SERVICE.ALL 230KV FEEDERS AND STAND BY TRANSFORMER EXCEPT THINGALUR FEEDER ARE IN SERVICE.	postponed	due to hsc and sslc exams OCC Approval 128th/172	Cancelled
37	Sunguvarc hatram 400 KV	200MVA,400/110KV Auto Transformer-4 entire	Wednesday, March 29, 2017	09:00	Wednesday, March 29, 2017	17:00	monthly maintenance work	During the above shutdown period the 400/110KV Auro Trfr-3 will be in service and cater the loads without interruptionOCC Approved No:176	OCC Approval 128th/176		Approved
38	Sriperumbudur 400 KV	400KV Tie I breaker	Wednesday, March 29, 2017	09:00	Wednesday, March 29, 2017	17:00	Quarterly maintenance work	During the period of shutdown all other 400KV tie will be in service	OCC Approval 128th/175		Approved
39	MTPSII	400KV THIRUVALAM-II FEEDER	Thursday, March 30, 2017	09:00	Thursday, March 30, 2017	17:00	MONTHLY MAINTENANCE WORKS AS APPROVED BY OCC	UNIT IN SERVICE. ALL 400KV THIRUVALAM-I,KARAMADAI-I&II,ICT-I&II ARE IN SERVICE. ALL 230KV FEEDER AND STAND BY TRANSFORMER EXCEPT	postponed	due to hsc and sslc exams OCC Approval 128th/215	Already approved on 11th & 12th

CONSOLIDATED LC PROPOSAL FOR THE MONTH OF MARCH 2017

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
1	230KV KKDI SS	110KV Karaikudi - Valudhur #	Wednesday, March 01, 2017	0.375	Wednesday, March 01, 2017	0.7083	Loc. No.67-68 of the above line	Poosalagudi 110/22 KV SS Commissioning program	POSSIBLE	SUB TO LOAD CONDITION	Approved
2	230KV ECH SS	230 KV Neyveli- Eachangadu feeder	Wednesday, March 01, 2017	09:00	Sunday, February 12, 2017	17:00	Replacement of aged Kundha conductor		NOT POSSIBLE DUE TO ALDR ICT OL		Postponed to April 4th week
3	METTUR DPH	MACHINE 4 AND ITS AUXILIARIES	Wednesday, March 01, 2017	07:00	Friday, March 28, 2017	17:00	ANNUAL OVERHAULING WORKS FROM 01.03.2017 TO 28.03.2017	THE PWD DEMAND WILL BE MEET OUT FROM THE OTHER STANDBY MACHINES AT DAM POWER HOUSE, METTUR DAM.	POSSIBLE	schedule approved by director operation and director generation	Approved
4	KARAIKUDI 230 KV	On 110KV KKDI-TVDI-VLDR# s/b 110 kv A.pudur& Tvdi Ss.	Wednesday, March 01, 2017	09:00	Wednesday, March 01, 2017	17:00	1.To provide loop jumper for newly erected 110 kv poosalakudi LI LO line at location 29 and 2) TO energize new LI LO 110kv line also for poosalakudi ss	The 110 kv TVNI- VLDR # will be tied will 110kv DVKT #. Hence there will be a no interruption to any SS. The Xerox copy of the new 110kv poosalakudi sanction sent by post	POSSIBLE	SUB TO LOAD CONDITION	Approved
5	230KV TJR SS	KGTPS - Kumbakonam (Sakkottai) 110 KV SC Line	Friday, March 03, 2017	09:00	Friday, March 03, 2017	17:00	Insertion tower in KGTPS-Kumbakonam (Sakkottai) 110 KV SC Line between Loc. 103 & 104		NOT POSSIBLE DUE TO SSLDC AND HS EXAM(LC POSSIBLE ONLY S/D OF KUMBAKONAM SS)	May be on April 1st Saturday	Prog. On 1st week of April 2017
6	230KV PSQ SS	PSQ-SBT#1	Saturday, March 04, 2017	09:00	Saturday, March 18, 2017	17:00	replacement of existing 110kv dc line with leopard conductor by 110kv line on dc towers with panther conductor	to replace the old tower and conductor from loc.no.166 to 187 except in between loc.no 166 to 168 (reserve forest area) and in between loc.no 186 to 187(under dcw)	NOT POSSIBLE DUE TO SSLC AND HS EXAM		Not approved
7	MANALI 230 KV	230KV Manali-ETPS feeder	Saturday, March 04, 2017	06:00	Saturday, March 04, 2017	18:00	Tower erection & square arm work by TLC wing.	All other feeder in service.	POSSIBLE		Approved
8	Korattur Lines	230KV NCTPS - Alamathy# & 230KV NCTPS St2 - Atthipet#	Saturday, March 04, 2017	06:00	Sunday, March 05, 2017	18:00	new tower erection work at loc 9 towards DCW work of Kamaraj port	all other feeders in service	POSSIBLE		Approved
9	PUGALUR 230 KV	110KV Puliur-Iyerimalai feeder section between 110KV Kaniyalampatty SS and 110KV Panchapatty SS	Saturday, March 04, 2017	09:00	Saturday, March 04, 2017	17:00	1. Dismantling of existing line between Loc. 135/48 & 135/47 (Kaniyalampatty SS Line out) 2. Restraining new line between Loc. 135/48 & 135/47 and newly erected tower Loc.1 for 110KV Chinthamanipatty SS LLO 3. Provinding loop jumper arrangements between Loc No. 135/48 & Loc No. 1 of	During the LC period, 1) The 110KV Panchapatty SS will be fed from 110KV Iyerimalai SS through 110KV Iyerimalai Puliur feeder & the remaining 110KV Mayanur SS & Kaniyalampatty SS will be fed from 110KV Puliur SS through 110KV Puliur-Iyerimalai feeder. Hence there is no	POSSIBLE	SUB TO LOAD CONDITION	Approved
10	UNJANAI 230 KV	110KV Unjanai-BKB III # line portion between BKB III and Nallur	Saturday, March 04, 2017	09:00	Sunday, March 05, 2017	17:00	LEHT line re engineering work by TLC/Salem for upgrading Nallur 110KVSS(a)Erection of one number KCR tower near the existing tower location 42(Nallur SS terminal tower)(b) Dismantling,erection and restraining of line between tower location 41 and the newly erected tower, new tower to Nallur SS	During the LC period Line portion between Nallur SS and BKB III will be opened. No interruption of supply to any SS.	POSSIBLE	subject to the outcome in lccc meeting. May be programmed with iem no.5	Approved
11	Korattur Lines	230KV Korattur - Manali #	Sunday, March 05, 2017	06:00	Sunday, March 05, 2017	18:00	400KV Thervoykandigai - Manali# Tower erection & line stringing work at the crossing of the above feeder between loc 63-64	all other feeders in service	POSSIBLE	May be on 5th	Approved
12		110KV Alamathy - Periyapalayam#	Sunday, March 05, 2017	06:00	Sunday, March 05, 2017	18:00	400KV Thervoykandigai - Manali# Tower erection & line stringing work at the crossing of the above feeder between loc 63-64	all other feeders in service	POSSIBLE	May be on 5th	Approved
13	KORATTUR 230 KV	110 KV KTR-Sembiun I feeder	Sunday, March 05, 2017	09:00	Sunday, March 05, 2017	17:00	Insulator replacement at various location	110 kv KTR-Sembiun I feeder fed from 110 kv KTR-Sembiun II feeder	POSSIBLE		Approved
14	BASIN BRIDGE(G MRVASAV I) 230 KV	230KV Tondiarpet Feeder	Sunday, March 05, 2017	09:00	Sunday, March 05, 2017	17:00	Routine Maintenance Work & Erection of CVT by SS Erection wing	1. 230KV Tondiarpet Feeder will not be in service.2. 230KV Mylapore feeder will be in service.3. All other 110Kv Feeders & Auto Transformers will be in service.4. Load shall be Restricted to 80MW.	POSSIBLE		Approved

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
15	SIRUSERI 230 Kv SS	230 kv Siruseri - KITS feeder	Sunday, March 05, 2017	09:00	Sunday, March 05, 2017	17:00	For stringing OPGW for backcharging of 400kv Otiyambakkam SS				Approved
16	MANALI 230 KV	110kv Manali-Metrowater 110kv Manali-Panjetty	Monday, March 06, 2017	10:00	Monday, March 06, 2017	17:00	Erection of cable and LAS gantry @ GIS SS end	a.110kv Melur SS loads will be fed from 230kv Athipattu SS b.M/s TOSHIBA will not have supply c.110kv CMWSSB loads will be fed from 230kv Athipattu SS After	POSSIBLE		Approved
17	MANALI 230 KV	110kv Panjetty feeder	Monday, March 06, 2017	10:00	Monday, March 06, 2017	17:00	a.Erection of cable and LAS gantry @ 400kv Manali GIS SS end	a.110kv Melur SS loads will be fed from 230kv Athipattu SS b.M/s TOSHIBA will not have supply c.Feeder will be normalized from 230kv AIS SS after completion of work	POSSIBLE		Approved
18	MANALI 230 KV	110kv Metrowater	Monday, March 06, 2017	10:00	Monday, March 06, 2017	17:00	Erection of cable and LAS gantry @ GIS SS end	a.110kv CMWSSB loads will be fed from 230kv Athipattu SS Feeder will be normalized from 230kv AIS SS	POSSIBLE		Approved
19	230KV APKM SS	Thiruchuli 230 KV SS – Muthuramalingapuram 110 KV DC line	Monday, March 06, 2017	08:00	Monday, March 06, 2017	17:00	Dismantling temporary connectivity (Solar feeder SEI PHOBES) Of Thiruchuli- Muthuramalingapuram 110 KV DC line and providing permanent connectivity with Thiruchuli 230 KV SS at		POSSIBLE SUB TO SUBMISSION OF BP COPY AND DRAWING		Approved
20	LOWER METTUR 4	UNIT-2 GENERATOR, TURBINE AND ITS AUXILIARIES	Tuesday, March 07, 2017	08:00	Friday, March 10, 2017	17:00	TO CARRYOUT THE INDEPENDENT SPELL AOH WORKS.	. During the LC period, the PWD demand will be met out by Unit-1 and all the 110 KV Feeders will be in service . The above AOH period already approved by CE/ Hydro /Chennai . AOH Period From 15.02.2017/08.00 hrs to 06.03.2017/17.00 hrs (20 days)	POSSIBLE	schedule approved by director operation and director generation	Approved
21	BKB - 2	Unit 1 ,Unit 2 , Barrage Gates and allied equipments	Wednesday, March 08, 2017	09:00	Friday, March 10, 2017	17:00	Common Spell AOH work from 08.03.2017 to 27.03.2017(20 Days)	During the LC period Pondage will be depleted condition. All feeders will be in service . PWD Demand will be regulated by Barrage - 4	POSSIBLE	schedule approved by director operation and director generation	Approved
22	KARAIKU DI 230 KV	On 110kv SVGA- SHAPIER #	Wednesday, March 08, 2017	08:00	Friday, March 10, 2017	18:00	To erect NEW Tower for NHAI work.copy of the sanction sent by post	During the EE/D/SVGA has been addressed for getting consent for solar generator(sHAPIER)	POSSIBLE	SUB TO LOAD CONDITION	Approved
23	230KV KKDI SS	Svga _ Saffaire 110 KV SC Line	Wednesday, March 08, 2017	08:00	Friday, March 10, 2017	18:00	Loc. No.12-13 of the above line	Tower erection & Stringing work for DCW 7. (NHAI) work.	LC MAY BE PROGRAMMED ON SATURDAY AND SUNDAY		Approved subject of concurrence from saffire
24	BKB 3	Generator No:1,Turbine No:1,Power Transformer No:1 and its allied equipments of BKB PH-III,Solasiramani.	Thursday, March 09, 2017	09:00	Saturday, March 11, 2017	17:00	Unit - 1 Independent spell Annual overhauling works AT BKB PH-III,Solasiramani from 09.03.2017 to 28.03.2017 (20 Days).	*Period of L.C from 09.03.2017 to 28.03.2017 - 20 days.*During the above period Unit - 2 is under Non-Standby condition, 110KV BKB-2 and Nallur feeders are in service and PWD drinking water demand will be regulated from BKB PH-2, Vendipalayam.*The approval for carrying out AOH wok was approved vide Memo No: CE/H/SE/H (E)/EE/HP/AEE-9 /F-AOH/2017/D.1896 /16,Dt.31.12.2016.	POSSIBLE	schedule approved by director operation and director generation	Approved
25	MANALI 230 KV	110kv Manali-Tondiarpet feeder	Thursday, March 09, 2017	10:00	Thursday, March 09, 2017	17:00	For making T-off arrangement in 110kv cable point, for test charging of 110 kv GIS bus	a.110 kv RK Nagar SS and M/s TPL-II loads will be fed from 230kv TPT SSAfter the LC110kv GIS bus will be energized either from Manali AIS SS end (or) TPT SS end and remain in service along with 110 kv RK Nagar SS and M/s TPL-II loads	POSSIBLE		Approved
26	230KV APKM SS	Anuppankulam – Rajapalayam Feeder-II	Friday, March 10, 2017	08:00	Friday, March 10, 2017	17:00	Providing LILO arrangements for commissioning New Sivakasi ESI 110 KV SS.		LC MAY BE PROGRAMMED ON NON EXAM DAYS		Subject to approval from Planning wing. Pending
27	KARIAMA NGALAM 230 KV	400 KV Mettur to Thiruvalem feeder circuit I & II	Saturday, March 11, 2017	06:00	Sunday, March 12, 2017	18:00	1.Commissioning of New Paalavadi 400/230-110 KV Substation.2.The stringing of conductor from both 400 KV terminal towers to Gantry structure during 11-03-2017 and 12-03-2017.	400 KV Thiruvalem to Mettur I & II feeder breakers shall be tripped and Isolators shall be opened at 400 KV Thiruvalem end and 400 Kv MTPS stage III end. The Earth switches at both the ends shall be in closed condition.	POSSIBLE	for palavadi ss commissioning works; lc for 2 days Refer item no.24	Approved

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
28	EE/O/ Korattur lines	230KV NCTPS - Alamathy# & 230KV NCTPS St2 - Atthipet#	Saturday, March 11, 2017	06:00	Sunday, February 12, 2017	18:00	Line stringing work towards new tower erected at loc 9 towards DCW work for Kamaraj port & Railway crossing span.	All other feeders in service	POSSIBLE	May be combine with item no.13	Approved
29	Tharamani 230 KV SS	230 kV Bus	Saturday, March 11, 2017	09:00	Saturday, March 11, 2017	15:00	For commissioning of 4th Auto Transformer				Pending
30	SAMAYAP URAM 230 KV	230KV SMPM- EACHANGADU Feeder entire	Saturday, March 11, 2017	09:00	Sunday, March 12, 2017	17:00	For making LILO arrangement from 230KV Eachangadu- Thachankurchi line to proposed 230/110KV Poyyur Sub Station. During the above LC period, the following works are to be carried out. 1. Erection of 1 NO LSR tower under the existing line between location 266 and 267. 2. Lowering and restringing work between location 266 and 267 of the existing line.3. Stringing work between locations 52 to 51 of the proposed LILO.4. Providing Loop jumper between locations 51 and 52 of the proposed line and jumper kept opened at tower loc 51 towards poyyur 230 KV SS.5) Necessary sanction BPNo.and Sketch enclosed .	1.During the above Shutdown Period 230KV SMPM SS will be radial from 230KV TRICHY SS and 230KV Echankadu SS will be radial from Neyveli TS1 2.Concurrence obtained from Trichy Auto SS and Echankadu SS. 3. No interruption to any other 110 KV SS.	POSSIBLE	LC MAY BE PROGRAMMED ON SATURDAY AND SUNDAY	Approved
31	230KV KKDI SS	Svga _ Kavanoor 110 KV SC Line	Saturday, March 11, 2017	08:00	Sunday, March 12, 2017	18:00	Loc. No.11-12 of the above line	Tower erection & Stringing work for DCW 7. (NHAI) work.	LC MAY BE PROGRAMMED ON SATURDAY AND SUNDAY		Approved
32	Sriperiperu mbudur 400 kV SS	230 KV SPDR -ARNI #	Saturday, March 11, 2017	09:00	Saturday, March 11, 2017	17:00	For making LILO of Kanchipuram 230kV SS				Approved
33	Sriperiperu mbudur 400 kV SS	110 KV SPDR -ARNI # Section between Kanchi 110 kV SS and Nervalur Take oFF	Saturday, March 11, 2017	09:00	Saturday, March 11, 2017	17:00	For making LILO of Kanchipuram 230kV SS				Approved
34	KARIAMA NGALAM 230 KV	400 KV METTUR to THIRUVALAM FEEDER Circuit I & II	Saturday, March 11, 2017	06:00	Sunday, March 12, 2017	18:00	1.Commissioning of New Paalavadi 400/230-110KV Substation.2.The stringing of conductor from both 400 KV terminal towers to gantry structure during 08-03-2017 and 09-03- 2017by TLC/Salem wing.	400 KV Thiruvalem to Mettur I & II feeders breakers shall be tripped and Isolators shall be opened at 400 KV Thiruvalem end and 400 KV MTPS stage III end. The Earth switches at both the ends shall be in closed condition.	POSSIBLE	palavadi ss commissioning scheduled on 11 and 12.03.2017 May be on 10th afternoon onwards	Approved
35	METTUR 230	1) 110KV PALLAKKAPALYAM - BRPH4 # SEC. BETWEEN KOMARAPALAYAM110 TO PALLAKKAPALYAM230 2)110KV PALLAKKAPALYAM	Saturday, March 11, 2017	09:00	Sunday, March 12, 2017	17:00	LILO WORK IN 110KV PALLAKKAPALYAM - THEVOOR # FOR NEWLY PROPOSED PALLAKKAPALYAM 110/22 KV SS		POSSIBLE	1)KOMARAPALAYAM110 RADIALLY FED FROM BRPH4. 2) THEVOOR LOADS BACK FED FROM 22 KV SIDE	Approved
36	ARASUR 230	230KV ARASUR - ARASUR PGCIL #1 ENTIRE	Saturday, March 11, 2017	09:00	Saturday, March 11, 2017	17:00	NEW LINE STRINGING FROM KARUVALUR TO SUZLON		POSSIBLE	OCC APPROVED ON 24.03.2017 . REVISED OCC APPROVAL TO BE OBTAINED	Pending
37	Korattur 230kV	230KV Alamathy - Korattur#	Sunday, March 12, 2017	06:00	Sunday, March 12, 2017	18:00	LILO of Ambattur IIIrd main road 230KV SS Commissioning	all other feeders in service	POSSIBLE	Postponed to 11th or 12th	Approved
38	Tharamani 230 KV SS	110 kV Bus	Sunday, February 12, 2017	09:00	Sunday, February 12, 2017	15:00	For commissioning of 4th Auto Transformer				Pending
39	SPKoil 230 kV SS	230 kV Spkcoil -Thiruvalem feeder	Sunday, February 12, 2017	09:00	Sunday, February 12, 2017	17:00	For making LILO of Kanchipuram 230kV SS				Approved

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
40	Thiruvalem 230 kV SS	110 kV Thiruvalem -Mosur feeder section between Kanchipuram to Dhamal SS	Sunday, February 12, 2017	09:00	Sunday, February 12, 2017	17:00	For making LILO of Kanchipuram 230kV SS				Approved
41	METTUR TPH	machine-3 generator, power transformer, sf6 breaker and its all auxiliary for 20days from	Monday, March 13, 2017	07:00	Wednesday, March 15, 2017	17:00	for annual maintenance works for 20days from 13.03.2017.	DURING THE ABOVE CONDITION THE OTHER MACHINE-1,2 & 4 ARE IN STAND BY CONDITION and the both 230KV FEEDERs ARE IN SERVICE. the	POSSIBLE	schedule approved by director operation and director generation	Approved
42	400KV KAMUTHI	Kavanoor – Kamuthi 230 KV DC line and Kamuthi 110 KV SS to Kamuthi 400 KV SS 110	Monday, March 13, 2017	08:00	Tuesday, March 14, 2017	17:00	Providing permanent connectivity to Kavnoor – Kamuthi 230 KV DC line at Kamuthi 400 KV SS end. And Providing permanent connectivity to Kamuthi 110 KV SS to Kamuthi 400		POSSIBLE		Pending
43	MANALI 230 KV	230KV Alamathy I & II Feeder	Wednesday, March 15, 2017	06:00	Friday, March 17, 2017	18:00	400KV MC Tower erection work.	During the LC PERIOD, there will be no supply in the Alamathy I & II feeders.	POSSIBLE		Not approved May be done through on Hotlines
44	MANALI 230 KV	110KV Manali-Korattur feeder (up to SRF)	Wednesday, March 15, 2017	06:00	Friday, March 17, 2017	18:00	400KV MC Tower erection work by TLC wing.	During the LC period, there will be no supply in M/S.SRF EHT consumer. Concurrence to be obtained from M/S.SRF EHT consumer.	POSSIBLE		Approved
45	KARAMA DAI 230 KV	230KV Karamadai- Ingur feeder entire	Wednesday, March 15, 2017	09:00	Wednesday, March 15, 2017	16:00	1. Releasing and restringing of 3 nos Kundah conductor and 1 no. earthwire Loc 171-172.2.stringing of 3 nos Zebra conductor& 1 No earthwire Loc 35-36 (item1&2 by EE/TLC Mettupalayam)3.For monthly maintenance by AEE/Mtce karamadai4. Relay testing works by P&C/ Parali	LC programmed at other end also.During LC period other 230KV feeders will be in service.	POSSIBLE	for line crossing works of 230 kv gobi to shenbagaputhur feeder	Approved
46	Korattur 230 kV	110KV KTR - Manali (Between Sidco & SRF)	Wednesday, March 15, 2017	06:00	Friday, March 17, 2017	18:00	400KV Thervoykandigai - Manali# Tower erection & line stringing work at the crossing of the above feeder between loc 63-64	all other feeders will be in service110Kv sidco Ss will be fed from 230KV KTR SSCConcurrence of SRF to be obtained by EE/O/Manali	POSSIBLE		Approved
47	KAVANOO R 230 KV	110 KV KAVANOO- VALINOKKAM-ARKAY # SEC. BET. VALINOKKAM AND KEELAKARAI	Wednesday, March 15, 2017	09:00	Wednesday, March 15, 2017	17:00	Stringing of power conductors from the Take off structure to the Take off gantry for the Commissioning of new Erwadi 110/33-11 KV SS. The work to be carried out by TLC wing Paramakudi (request letter dt. 23.02.17)	During the LC period, the feeder will be kept radial from Kavanoor upto Valinokkam and from Arkay CPP upto Keelakarai. NO interruption to any ss. After the lc, after the hotlines test, the new 110 KV Bus at Erwadi SS (LILO) would be energised and tied.	POSSIBLE	SUB TO LOAD CONDITION	Approved
48	230KV APKM SS	Kizhakarai – Vaalinokkam 110 KV SC line	Wednesday, March 15, 2017	08:00	Wednesday, March 15, 2017	17:00	Providing Jumpering at terminal tower for commissioning Erwadi 110 KV SS.		POSSIBLE SUB TO LOAD CONDITION		Approved
49	230KV TJR SS	KGTPS - Kumbakonam (Sakkottai) 110 KV SC Line	Wednesday, March 15, 2017	08:00	Wednesday, March 15, 2017	17:00	Insertion tower in KGTPS-Kumbakonam (Sakkottai) 110 KV SC Line between Loc. 116 & 117		NOT POSSIBLE DUE TO SSLDC AND HS EXAM(LC POSSIBLE ONLY S/D OF KUMBAKONAM SS)	May be on April 1st Saturday combine with item no.9	Prog. On 1st week of April 2017
50	UNJANAI 230 KV	110KV Unjanai-BKB III #line portion between Unjanai and Nallur	Friday, March 17, 2017	14:00	Sunday, March 19, 2017	17:00	Re engineering work by TLC/Salem for up grading Nallur 110KVSS	During the LC period the Nallur SS will be fed from 110KV PSI-NKL #.	POSSIBLE	subject to the outcome of lccc meeting as the sslc exam day falls in. May become with item no.5	Approved
51	UNJANAI 230 KV	110KV Unjanai-BKB III feeder line portion between Unjanai SS and Nallur SS	Friday, March 17, 2017	14:00	Sunday, March 19, 2017	17:00	1.EHT line re engineering work by TLC/Salem for upgrading Nallur 110KVSS(a)Erection of one number KCR tower near the existing tower location 42(Nallur SS terminal tower)(b) Dismantling,erection and restringing of line between tower location 41 and the newly erected tower, new tower to Nallur SS	During the LC period the Nallur 110KVSS will be fed from the 110KV Puthansanthai-Namakkal#	POSSIBLE	to be scheduled on 04 and 05.03.2017 being non exam dates	Approved
52		230KV NCTPS - Alamathy# & 230KV NCTPS St2 - Aithipet#	Saturday, March 18, 2017	08:00	Sunday, March 19, 2017	16:00	Railway crossing span.	All other feeders in service	POSSIBLE	May be combine with item no.13	Approved
53	PUGALUR 230 KV	230KV Paramathy (PGCIL) - Myvadi feeder between Paramathy 400KV SS and Myvadi 230KV SS	Saturday, March 18, 2017	08:00	Sunday, March 19, 2017	16:00	Erection of 1 No, LSR type tower at Loc No. 138 and Dismantling of existing A type tower at Loc No. 138 of Paramathy (PGCIL) - Myvadi 230KV SC line for making LILO to Kurukkathi 230KV SS (Sketch enclosed)	During the LC period, there will be no supply in 230KV Paramathy (PGCIL) - Myvadi feeder. This LC applied as per SE/GCC/CBE LC Schedule	POSSIBLE	lc for 2 days for lilo works of kurukathi ss	Approved

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
54	LOWER METTUR 1	BHAVANISAGAR - MHPH - UNIT-IV	Saturday, March 18, 2017	09:00	Monday, March 20, 2017	23:00	For Independent Spell Annual Overhauling Works in Unit IV at MHPH / Bhavanisagar from 18.03.2017 to 11.04.2017 for 25 days	1. The AOH schedule has been approved vide Lr. No: CE / H / SE / H(E) / EE / HP / AEE-9 / F. AOH-2017 / D. 1896 / 16, dt. 31.12.2016.2. During LC period, demand will be met by other three units. Hence, generation loss will not arise.	POSSIBLE	schedule approved by director operation and director generation	Approved
55	230KV TVRR SS	Thiruvapur 230/110 KV SS	Saturday, March 18, 2017	09:00	Saturday, March 18, 2017	17:00	110 KV Bus Coupler arrangement at Thiruvapur 230/110 KV SS.		NOT POSSIBLE DUE TO SSLC AND HS EXAM		Not approved May be program on April
56	ARASUR 230	230KV ARASUR - GOBI # ENTIRE	Saturday, March 18, 2017	09:00	Saturday, March 18, 2017	17:00	230KV KARUVALUR - SHENBAGAPUDUR LINE CROSSING		POSSIBLE	OTHER #S WILL CATER THE LOADS	Approved
57	SNPT 230	110 KV SNPT 230- TIRUPATTUR # SECTION BETWEEN SNPT 230 TO TIRUPATTUR110	Saturday, March 18, 2017	09:00	Saturday, March 18, 2017	17:00	For commissioning of koratty 110 KV SS		POSSIBLE	TIRUPATTUR110 TOTAL SHUTDOWN	Approved
58	Thiruvalem 230 kv SS	110 kv Thiruvalem -Mosur feeder section between Kanchipuram to Pallur SS	Sunday, March 19, 2017	09:00	Sunday, March 19, 2017	17:00	For making LILO of Kanchipuram 230kv SS				Approved
59	230KV ALDR SS	230 KV Alundur SS "B" Bus entire	Monday, March 20, 2017	08:00	Monday, March 20, 2017	17:00	ICT - III Expension work		POSSIBLE		Approved
60	230KV TVRR SS	Thiruvapur-Mayiladuthurai Feeder of Thiruvapur 230/110 KV SS	Wednesday, March 22, 2017	09:00	Wednesday, March 22, 2017	17:00	Estt. of New 110/33 & 33/11 KV SS at Neelakudi SS		LC MAY BE PROGRAMMED ON NON EXAM DAYS		Approved
61	UNJANAI 230 KV	110KV Puathansanthai-Namakal feeder line entire	Wednesday, March 22, 2017	09:00	Wednesday, March 22, 2017	17:00	EHT line re engineering work by TLC/Salem for upgrading the Nallur 110KV SS	During the LC period the Nallur SS will be fed from Unjanai-During the LC period the Nallur 110KVSS will be fed from Unjanai-BKB III #	POSSIBLE	subject to the discretion of the lccc	Approved
62	230KV TRY SS	Thuraiyur-Thathaiyangarpettai 110 KV SC Line	Wednesday, March 22, 2017	09:00	Wednesday, March 22, 2017	12:00	Newly erected 110 KV LILO line from Thuraiyur-Thathaiyangarpettai 110 KV SC Line @ proposed Jambunathapuram 230/110 KV SS		LC MAY BE PROGRAMMED ON NON EXAM DAYS		Approved
63	PERAMBALUR 230 KV	230KV Perambalur-Trichy feeder breaker, CT's, wave trap & Isolator and line entrie	Saturday, March 25, 2017	09:00	Saturday, March 25, 2017	12:00	1. Providing loop jumper in between location No 99 and 100 (ie Take off tower @ Jambunathapuram 230/110KV SS) 2. Removing of existing loop jumper which was already provided in between location No 1 and 2 and providing jumper at location No. 2 NOTE : Since the jambunathapuram 230KV SS near Musiri is nearing completion under turnkey contract, the newly erected 230KV LILO line only has prgrammed for charging For that purpose jumper provision will not be provided at location No 100 (ie Take off tower of jambunathapuram 230/110KV SS)	During the above period of shut down 1) 230KV Perambalur SS will be radially fed from TAQA(Neyveli) end.	POSSIBLE	SUB TO LOAD CONDITION May be on 26th	Approved
64	230KV TJR SS	KGTPS - Kumbakonam (Sakkottai) 110 KV SC Line	Saturday, March 25, 2017	09:00	Saturday, March 25, 2017	17:00	Insertion tower in KGTPS-Kumbakonam (Sakkottai) 110 KV SC Line between Loc. 123 & 124		NOT POSSIBLE DUE TO SSLDC AND HS EXAM(LC POSSIBLE ONLY S/D OF	May be on April 1st Saturday combine with item no.9	Repeat
65	CUDDALORE 230 KV	110 KV Main bus southern zone	Saturday, March 25, 2017	09:00	Sunday, February 26, 2017	17:00	for strengthening of conductor from kundha to double moose	During period of LC The 100 MVA Auto Transformer will be in service The 110 kv cuddalore - kullansavaty # loads will be transferred to 110kv neyveli TS -I - Vadakuthu #	POSSIBLE		Sub to Auto 2 commissioning
66	ARASUR 230	230KV ARASUR - ARASUR PGCIL #2 ENTIRE	Saturday, March 25, 2017	09:00	Saturday, March 25, 2017	17:00	NEW LINE STRINGING FROM KARUVALUR TO SUZLON		POSSIBLE	SUZLON CONCURRENCE OBTAINED.OCC APPROVED ON 07.03.2017. REVISED OCC APPROVAL TO BE OBTAINED	Pending
67	KARAMADAI 230	110KV KARAMADAI - GOBI # SEC. BETWEEN SHENBAGAPUDUR AND KAVILIPALAYAM TAPPING	Saturday, March 25, 2017	09:00	Sunday, March 26, 2017	17:00	PUNGAMPLLY 110KV SS COMMISSIONING WORKS		POSSIBLE	KAVILIPALAYAM 110 FED FROM KARAMADAI 230	Approved

S. No.	Name of SS	Feeder Equipment	From date	From time	To date	to time	Purpose	Condition	Recommendation	Remarks	SE Approval
68	PERAMBALUR 230 KV	110KV CCCL feeder section between 110KV Ariyalur SS and 110KV Sathamangalam SS.	Sunday, March 26, 2017	08:00	Sunday, March 26, 2017	17:00	For overhead crossion the 110KV CCCL feeder lines section between 110KV Ariyalur and Sathamangalam SS between tower location No. 69 & 70 for the LILO of Eachangadu-Thatchankurichy 230KV line stringing work to New 230KV Poyyur substation.	During the above period of shut down. 1) 110KV Perali, Koothur, Ariyalur SS will be fed from 230KV Perambalur auto SS. 2) 110KV Sathamangalam, EHT CCCL will be fed from 110KV Kallakudy grid SS. 3) Necessary concurrence obtained from EE/O/Thatchankurichy in this regard. 4) There will be no interruption to any other SS/EHT consumers.	POSSIBLE	LC MAY BE PROGRAMMED ON NON EXAM DAYS	Approved
69	230KV TRY SS	Trichy-Perambalur 230 KV SC Line	Sunday, March 26, 2017	09:00	Sunday, March 26, 2017	12:00	Newly erected 230 KV LILO line from Trichy-Perambalur 230 KV SC Line @ proposed Jambunathapuram 230/110 KV SS		POSSIBLE SUB TO LOAD CONDITION	May be program on 26th	Approved
70	LOWER METTUR 3	BPH3-UNIT-IGENERATOR AND TURBINE ITS AUXILIARIES WITH POWER TRANSFORMER-I COMPLETE.	Sunday, March 26, 2017	08:00	Tuesday, March 28, 2017	17:00	To carryout Independent Spell AOH works on Unit -I	1. Unit-I Independent Spell AOH LC approved for 20 Days From 26.03.2017 / 08.00 Hrs TO 14.04.2017 / 17.00 Hrs 2. During the above LC period, Unit-II will be in service / standby to meet out the PWD Demand. 3. All the 110KV Feeders will be in service.	possible	schedule approved by director operation and director generation	Approved
71	230KV PDKT SS	230 KV Bus and 110 KV Bus entire at 230 KV Pudukottai SS	Monday, March 27, 2017	09:00	Monday, March 27, 2017	17:00	For 110 KV Thirumayam Feeder Work		NOT POSSIBLE DUE TO SSLC AND HS EXAM		Not approved . Prog on April
72	230KV KODI SS	Veeranam – Kodikuruchi 230 KVSC Feeder	Tuesday, February 28, 2017	08:00	Tuesday, March 14, 2017	17:00	forpermanent dismantling the existing Veeranam - Kodikuruchi 230 KVSC feeder with Kundah conductorfrom Loc.107to Loc.179and Erection of new 230 KV DC tower & stringing of Zebra conductor in the same corridor from Loc.107 to Loc.179- Regarding	for permanent dismantling the existing Veeranam – Kodikuruchi 230 KV SC feeder with Kundah dismantling from Loc.107 to 179 & dismantling of Kundah conductor from Loc.4 to loc.107, Loc.107 to 179 and Loc.179 to Loc.11) and erection of new 230 KV DC towers from Loc.107 to Loc.179 &stringing of Zebra conductor between the dismantled portion (from Loc.4 to loc.107, Loc.107 to 179 and Loc.179 to Loc.11)	NOT POSSIBLE DUE TO CKNI ICT OL AND CKNI-NLPT # AND CKNI-AMPM # TIE OPENED FOR ICT OVER LOADING.		Postponed
73	MANALI 230 KV	110kv CPCL feeder 110kv Korattur feeder	Tuesday, March 28, 2017	10:00	Tuesday, March 28, 2017	17:00	For making T-off arrangement in 110kv cable point, for linking of 110kv CPCL feeder 110kv Korattur feeder to 110 kv GIS bus via GIS Bay Nos-	a.110kv supply to M/s CPCL will not be available.110kv Korattur feeder loads will be transferred to other endAfter the LC110kv CPCL feeder will be in service via T-off, both from Manali AIS SS end and Bay.No. of GIS SS.110kv Korattur feeder will be in service via T-off, both from Manali AIS SS end and Bay.No. of GIS SS.	possible		Approved
74	MANALI 230 KV	110 kv Manali- ETPS-2 feeder	Tuesday, March 28, 2017	10:00	Tuesday, March 28, 2017	17:00	a.For making T-off arrangement in 110kv cable point, for linking of feeder to 110 kv GIS bus via GIS Bay.No-114	1.110kv ETPS-2 feeder tie will be open at Manali and ETPS endsAfter the LC1.110kv ETPS-2 feeder will be in service via T-off, Bay.No. 114 of GIS SS.2.Line switch of 110kv ETPS-2 feeder will be kept normally open at AIS SS end	To be discus		Sub to nor. Of Manali 110 kv Bus section 1
75	PERAMBALUR 230 KV	110KV Perambalur -II feeder fed from Kallakudy 110KV Grid SS line section between Thuraiyur - Erumapatty 110KV SS.	Wednesday, March 29, 2017	09:00	Wednesday, March 29, 2017	12:00	1. Providing loop jumper in between location No 51 and 52 (ie Take off tower @ Jambunathapuram 230/110KV SS) 2. Removing of existing loop jumper which was already provided in between location No 1 and 2 and providing jumper at location No. 2 NOTE : Since the jambunathapuram 230KV SS near Musiri is nearing completion under turnkey contract, the newly erected 110KV LILO line only has prgrammed for charging For that purpose jumper provision will not be provided at location No 52 (ie Take off tower of jambunathapuram 230/110KV SS)	During the above LC period 1) Isolator No.6 kept to be opened at Thuraiyur 110KV SS 2) Isolator No.4 to be kept opened at T.T.Pettai 110KV SS 3) Isolator No. 2 is already in opened condition at Erumapatty 110KV SS 4) 110Kv T.T.Pettai SS and T.T.Pettai welspun solar will be transferred to 110KV Musiri feeder of 230KV Thatchankurichy SS. 5) Concurrence obtained from EE/O/Thatchankurichy for tha above load transfer 6) There will be no interruption to any other SS/EHT consumers.		LC MAY BE PROGRAMMED ON NON EXAM DAYSMay be on 29th	Approved